

IDMC, ANAND	CORRIGENDUM-I Dt. 15.12.2025	TENDER REF: IDMC/ Sourcing & VD/ 2025-26/ Enquiry/ 352
--------------------	---	---

Tender/Event Reference: Sourcing & VD/ 2025-26/ Enquiry/ 352

Dated 20.11.2025

Description of Work: Design, supply, fabrication, and erection of Polyurethane Foam (PUF) insulated panels, works for multi fruit processing Plant of capacity – 40 MT/Hr. (mango) and 20 MT/Hr. (tomato)” at Mother Dairy Fruit & Vegetable Pvt Ltd Kuppam, Chittoor, Andhra Pradesh.

Please note the following changes in the bidding document.

Corrigendum - I			
SI No.	Tender Document Section & Clause	As per the tender document	Please read it as below (Revision)
1	Section 0 Clause No.5 (e), (f), (l)	(e)Event Close Date & time – 16.12.2025, 17.00 Hours (f)Last Date and time for bid submission - 16.12.2025, 17.00 Hours (l) Date and time for receipt of EMD - 15.12.2025, 17.00 Hours	(e)Event Close Date & time – 31.12.2025, 17.00 Hours (f)Last Date and time for bid submission - 31.12.2025, 17.00 Hours (l) Date and time for receipt of EMD - 30.12.2025, 17.00 Hours
2	Section X	Section X - Schedule of Quantities - Tender published dated 26.11.2025	Section X - Schedule of Quantities - Revision 1 (enclosed revised SOQ)

Note:

1. The above corrigendum shall form part of the bidding document. All other terms & conditions shall remain unchanged.
2. The bidders are requested to submit their bids before the due date and time.

Issued by: IDMC Limited, Anand

Enclosure: Section X – Revised SOQ

SECTION – X

SCHEDULE OF QUANTITIES FOR PUF WORKS

Name of Project : MULTI FRUIT PROCESSING LINE CAPACITY 40 MT/HR MANGO & 20 MT /HR TOMATO					
LOCATION : KUPPAM ANDHRA PRADESH					
NAME OF CLIENT : MOTHER DAIRY FRUITS & VEGETABLE PVT. LTD.					
BILL OF QUANTITIES					
Sl. No.	Description	Unit	Quantity	Rate	Total Amount
3.00	PUF WORK				
3.01	Providing & Fixing 30 mm thick prefab PUF ceiling with skin made up of 0.55 mm PCGI zero skin pass powder coated sheets on both side and PUF (40Kg/M3 + 2% variation) as filler material with necessary floor channels and caps, sealents fixing in floor and ceiling etc. complete. Only net panel area will be considered for payment after deduction of openings if any.	Sqm	6720.000		-
3.02	Providing & Fixing 50 mm thick prefab PUF ceiling with skin made up of 0.60 mm thick SS 304 inner side and PCGI zero skin pass powder coated sheets on outer side and PUF (40Kg/M3 + 2% variation) as filler material with necessary floor channels and caps, sealents fixing in floor and ceiling etc. complete. Only net panel area will be considered for payment after deduction of openings if any.				
3.02 A	Do as item no. 3.02 but for Wall	Sqm	1329.000		-
3.02 B	Do as item no. 3.02 but for Ceiling incl. all fixtures and fittings	Sqm	2142.000		-
3.03	Providing & Fixing 50 mm thick prefab PUF ceiling with skin made up of 0.60 mm SS 304 sheets on both side and PUF (40Kg/M3 + 2% variation) as filler material with necessary floor channels and caps, sealents fixing in floor and ceiling etc. complete. Only net panel area will be considered for payment after deduction of openings if any.	Sqm	110.000		-
3.04	Providing & Fixing 100 mm thick prefab PUF ceiling with skin made up of 0.60 mm thick SS 304 inner side and PCGI zero skin pass powder coated sheets on outer side and PUF (40Kg/M3 + 2% variation) as filler material with necessary floor channels and caps, sealents fixing in floor and ceiling etc. complete. Only net panel area will be considered for payment after deduction of openings if any.	Sqm	175.000		-
3.07	Providing & Fixing prefabricated double glass flush view panel with 3M tape in puf panel including painting, silica gel etc. complete as per various sizes and drawing.	Sqm	20.000		-
3.08	Supplying & Installing double glass flush window to be fixed in opening for Brick wall; with 5 mm toughened glass on both side fixed with 3M/saint gobain self adhesive tape with necessary framing of GI/ Aluminum powder coated/ACP sheet to cover wall thickness including sealant on both sides with necessary silica gel in the frame cavities etc complete as per drawing and various sizes.	Sqm	10.000		-
Note:					
	Vendor should take prior approval for GA/Shop drawings containing basic design specification like skin thickness, filler material density, etc.				
	Wall panel rates include providing PVC conduits at required locations and electrical switchboards etc.				
	Rate includes both side sealant etc complete.				
	Total Supply & Installation (Incl. GST)				-